

COMPLETION REPORT

1	Name Of Work & Job Code	Improvements to Roads and Drains at KNV 2nd Stage Muneshwara Layout in Ward No 10 (Doddabommasandra) Vidyaranyapura Sub Division 010-20-000076	
2	Sanctioned Estimate No.& Date (AS & TS No)	AS/CE(YNK)/169/2020-21 dt: 27-03-2020 TS/CE(YNK)/333/2020-21 dt : 27-03-2020	
3	Head Of Account which is chargeable	P-3726 (Zonal Public Works)	
4	Work Order No. & Date	BBMP / EE/ BTP/ W.O /172/2020-21 dt:13-01-2021	
5	Name Of Contractor	Sri B.P Shanmugam	
6	Time Stipulated for Completion of work	90 Days	
7	Date Of Commencement	BBMP / EE/ BTP/ W.O /172/2020-21 dt:13-01-2021	
8	Date Of Completion	03-11-2021	
9	Delay in Execution of Work	202 days .	
10	Measurement recorded in	M.B No:	
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No:	
12	Name of the office/official in charge of the work		
13	a) Asst. Eng/Junior Eng	SWETHA. NK.	
14	b) Asst.Exe Engineer		
Sanctioned Estimate Amount		Amount Claims As Per Actually Vide As per bills	DIFFERENCE
			Excess Savings
RS.25,00,000		2247728.00	

- 15.Certified that the above work has been completed within the stipulated time noted in the Work Order
- 16.Certified that the contractor has delayed and completed the work for which necessary fine
- 17.Certified that the above work has been executed by the contractor satisfactory .

Swetha. NK
ASSISTANT ENGINEER
Ward No.10

[Signature]
ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhat Bengaluru Mahanagara Palike

[Signature]
EXECUTIVE ENGINEER
Byatarayanapura Division